

(Place and Date).....**Duisburg, 23.07.2020**.....

## Confirmation of References

1. Name of Unit which Confirm References: **Mitsubishi Hitachi Power Systems Europe GmbH**
2. Person on Charge who Confirm References
  - a. Name and Surname: **Mr. Thomas Koch**
  - b. Function: **Service Project Manager, Dept:SE2**
  - c. Contact Details: [t\\_koch@eu.mhps.com](mailto:t_koch@eu.mhps.com)
3. Name of Unit who done the Contract: **STEULER-KCH Polska Sp. z o.o.**
4. Details of Contract:
  - a. Subject: **"The supply of turn key relining services of Absorber and replacing new ducts for project Laziska" - FGD Installation Line 1**
  - b. Dates of works: **15.01.2020 – 31.05.2020**
  - c. Place of works: **Tauron Wytwarzanie Elektrownia Łaziska – Łaziska Górne**
  - d. Surfaces:


**Absorber internal surface relining:**

    - Kerabutyl BB-S 4mm+2x4mm(shell and internals) – 2750 m<sup>2</sup>
    - Kerabutyl BS 4mm + Kerabutyl V 4mm(bottom) – 185 m<sup>2</sup>
    - Keraflake 6H – 150 m<sup>2</sup>

**Duct instead GAVO and new duct for GRF chimney**

    - Korroplast VE 310 – 250 m<sup>2</sup>
5. Declaration as to whether the order was made in accordance with the requirements and contract:

**The order was completed in accordance with the requirements, terms and contract.**

A blue ink signature of Thomas Koch is written over a rectangular stamp. The stamp contains the text "Mitsubishi Hitachi Power Systems Europe GmbH" and "Thomas Koch" in a bold, sans-serif font.

Name and Stamp  
Of person who confirm references